

A.T.G. PLANT
TEAM UNIT
HISTORY

1987 - 1990



UNIT HISTORY SHEET

of (Unit) ATG PLANT TEAM, RNZEPage 1 of 24 pages
for month of 26 NOV 84 - 11 JAN 89

Place	Date	Time	Diary of Events	References to Annexes
WAIKURU			<p>1. In 1983 the New Zealand Government produced a White Paper on Defence, known as the 1983 Defence Review. As part of that White Paper the NZ Army underwent a reorganisation. As part of that reorganisation, the Army disbanded the 2nd Task Force and formed in its place a Support Command HQ based in Palmerston North and a Force Maintenance Group (FMG) in Linton Camp. The Army developed a Ready Reaction Force (RRF) based in Papakura around an infantry company sized group. As part of all this new policy, RNZE was to be cut in manpower to allocate manpower numbers to other Army RRF units.</p> <p>2. As part of the corps reorganisation 2 Fd Sqn was disbanded and 5 Support Squadron became 25 Engineer Support Squadron, inheriting the joiners shop from the disbanded 2 Fd Sqn. Apprentice Wling from Waiouru was relocated in Linton at SMC as the Trade Training Troop (TTT) One and three Field Squadron's and 6 Independent Field Sqn were retained, However strength were reduced in some areas.</p> <p>3. In practice, the corps was losing many personnel. Talk had been going around and a feasibility study was carried out, to determine what possibility there was of relocating 5 Spt Sqn in Waiouru where it could carry out its role more effectively. It was also argued that</p>	

Place

Date

Time

Diary of Events

Page 2 of

24 pages

References to Annexes

most horizontal construction tasks carried out by this unit since its formation in 1972 had been carried out in the ATG area anyway. The cost of making the unit was going to be too high and that project was abandoned.

4. As part of the corps reorganisation, the Chief Engineer (Lt Col S.D. Idemaro) put forward a proposal to enable the corps to retain 15 personnel who would have been lost as part of the reorg. That proposal was to form a small plant team of section 1 (4 strengths) in Maiduru, with no war role, to provide plant support to ATG. The proposal was accepted.

5. The ATG PLANT TEAM was formed on 26 November 1984. The unit worked under command of 5 Sgt Sgt (25 ERS welf 26 Nov 84 also) for the 1984/85 works season on the Argo Road, and came under command of ATG on 1 April 1985. The unit was to be commanded by HQ ATG, administered by HQ Coy ATG and tasked by Works (log) branch, ATG.

6. ROLE To provide engineer plant support to ATG.

7. ORGANISATION 1 / 14.

UNIT HISTORY SHEET

Page 3 of 24 pagesof (Unit) ATG PLANT TEAM, RNZGfor month of NOV 84 - JAN 87

Place	Date	Time	Diary of Events	References to Annexes
			<u>8. PERSONNEL</u>	
			Comd LT 1	
			Plant Supr SSGT 1	
			Stm SSGT 1	
			Plant Op Cpl 1	
			Drr Cpl 1	
			Plant Op LCpl 2	
			Drr LCpl 1	
			Stm LCpl 1	
			Plant Op Pte 4	
			Drr Pte 2	
			This establishment was to be reviewed after 12 months by Army GS to take into account any adjustments required.	
			9. The original posted in personnel who formed the unit on 26 Nov 84 were:	
			a. LT P.N. King - Comd / Single / NIL	
			b. SSGT L.W. Ward - Plant Supr / Marr / 3	
			c. SGT C.J. Wilson - Stm SSGT / Marr / 2	
			d. Cpl J.G. Barrett - Cpl P Op / Marr / 3	
			e. Cpl T.T.R. Morehu - Cpl Drr / Single / NIL	
			f. LCpl T.H. Dargie - LCpl P. Op / Marr / NIL	

Place	Date	Time	Diary of Events	References to Annexes
			<p>g. Lcpl A.M. Kelly - Lcpl P.Op / Single / NIL</p> <p>h. Lcpl J.R. Taylor - Lcpl Dvr / Marr / NIL</p> <p>i. Lcpl R.P. Patel - Lcpl Strm / Single / NIL</p> <p>j. Spr R.G. Pettersen - Spr P.Op / MARK / N.</p> <p>k. 3 x Spr P.Ops - Vacant.</p> <p>l. Spr T. Pinga - Spr Dvr / MARK / 2</p> <p>m. Spr W.P. Blumens - Spr Dvr / Single / NIL.</p>	
			<p>10. <u>Plant and Equipment</u>. NZET for the unit was produced in Jan 85 and the unit received authority to demand stores and equipment on that ET on 12 Apr 85. A number of plant lifts were considered and a final list is as follows:</p>	
			<p>a. D8 H</p> <p>b. D6 C</p> <p>c. D4 E</p> <p>d. 966C</p> <p>e. 920</p> <p>f. S500</p> <p>g. ABMT</p> <p>h. BOMAG 172 D</p> <p>i. BOMAG 120 AD</p> <p>j. BOMAG 710 VIBROL</p> <p>k. Ford County</p> <p>l. TM 15</p>	

UNIT HISTORY SHEET

Page 5 of 24 pagesof (Unit) ATG PLANT TEAM, RNLCfor month of NOV 84 - JAN 1987

Place	Date	Time	Diary of Events	References to Annexes
			m. Case 310 g	
			n. Atlas Copco BMP 32 Bencher	
			o. Atlas Copco 250 cfm Compressor	
			p. Primary Crusher	
			q. Marress Ferguson Tractor Slasher	
			11. <u>B Vehicles.</u>	
			a. 3 x 0.75 Landrover	
			b. 1 x 1300 Unimog	
			c. 3 x Mercedes Dump Trucks	
			12. <u>Repair and Recovery.</u>	
			a. First Line Repairs - C Veh Sect & ATG Wkrs	
			b. Second Line Repairs - 25 ESS Wkrs, Linton.	
			c. Civilian Trade Repairs - as appropriate through Wkrs	
			d. Second Line Recovery - 4 ATG Wkrs.	
			13. <u>Housing and Accommodation.</u>	
			a. <u>Housing</u> i) Officers Mess	
			ii) RNCO Mess	
			iii) Senior Barracks	
			iv) Housing Area	

UNIT HISTORY SHEET

of (Unit) ATG Plant Team, RNZEPage 7 of 24 pages
for month of NOV 84 - JAN 85 1987

Place	Date	Time	Diary of Events	References to Annexes
Argo Road	26 Nov		1. All personnel worked under command of 25 ESS for the duration of the 1984/85 works season on the Argo Road constructing 4 km 0.67 m of road.	
ATG Waiouru	84 to			
	8 April			
	85.			
	9 Apr		1. Resumed to under command ATG.	
	to		2. Cleaned up engr compound	
	12 Apr		3. Set up office accommodation in bldg 365.	
	10 Apr		4. RFL Testing.	
			a. Ward 10.35 51 28 P	
			b. Wilson 10.22 51 26 P	
			c. Paul 10.02 53 30 P	
			d. Pettersen 9.40 60 30 P	
			e. Morehen 9.40 70 31 P	
			f. Kelly 11.20 32 25 F	
			g. Bassett 10.17 50 30 P	
			h. Dargie 12.20 51 14 F	
			i. Kelly 10.50 50 30 P	
			j. Blumers 9.35 60 30 P	
			k. King 8.52 80 30 P	
			l. Dargie 10.24 50 29 P	
			m. Pinga 11.17 45 25 P	
	15 -			
	13 Apr		1. Cleaned up engr compound	
	85.		2. 100 m Range construction	
			3. Constructed partition in overhead shelter	

Place	Date	Time	Diary of Events	References to Annexes
			4. Contractor began security fencing.	
			5. Battle Noise Simulation for School of Inf Anti Armcd Course. 16 & 13 Apr.	
			6. Comd ATG visited unit 17 Apr 85	
	22 - 26 Apr.		1. Delivery scoria to Army Leave Centre Turangi.	
			2. Demolished old compound fence.	
			3. Demolished old rite hut.	
			4. Anzac Day Dawn Parade 25 th .	
			5. 100m Range Construction continued.	
	23 Apr - 3 May.		1. Unit photograph taken 23 Apr.	
			2. Kelly - compassionate leave.	
			3. Recon Orders Issued for a) Museum Bund b) Grenade Range c) CT Schools Carpark.	
			4. Recon Tukino Track	
			5. Began demolishing building 16 opp School of Sigs.	
			6. 100 m Ranges Continued	
	6 - 10 May.		1. 100 m Range Construction	
			2. Building 16 Demolition.	
			3. Recon Rugby Club vehicle park.	
	13 - 17 May		1. Comd Parade 13 May.	
			2. Foul Weather - two snowfalls.	

UNIT HISTORY SHEET

Page 9 of 24 pages
for month of NOV 84 - JAN 1985

Place	Date	Time	Diary of Events	References to Annexes
			3. 579 inspections on all vehicles.	
			4. Painted interior of overhead shelter	
			5. Demolition Bldg 16.	
			6. Bassett / Morehu - welders course.	
	20-24		1. Bldg 16 Demolition	
	MAY 85		2. Drainage works in engs compound	
			3. Plant Shelter Works - new door - new electricians.	
			4. Morehu - regional volleyball.	
			5. King - Accounting Officers Course 23 May - 18 June.	
			6. 579 Inspections.	
			7. Recon for School of Sigs repeater station.	
	27-31		1. Interior wksp maintenance	
	MAY 85		2. 579 / Servicing.	
			3. 100 m Range Construction	
			4. Bldg 16 Demolition.	
	3-7 June		1. Queens Birthday Public Holiday,	
	85		2. Meeting now for takeover of Quarries.	
			3. Recon Museum Substation	
			4. Bldg 16 Demolition.	
	10-14		1. Bldg 16 Demolition completed - area landscaped	
	June 85		2. Compound Maintenance.	

Place	Date	Time	Diary of Events	References to Annexes
			3. Quarry Inspection visited 11 June (George Munro)	
			4. Began removal of overburden at Daba Pits.	
	17-21 June		1. Comd Pde 17 June.	
	85.		2. Daba Pits.	
			3. Wilson - regional hockey tournaments.	
			4. Lay 20" culvert on haul road from Daba Pit.	
	24-28 June		1. Daba Pit	
	85.		2. Graded Haul Road.	
			3. HQ Coy Happy Hour hosted at unit.	
	1-5 July		1. CE/SORE 2 visited unit 2/3 July.	
	85.		2. Assisted SME Unruh Pyrotechnic Trials.	
			3. Upgrade of engr compound.	
			4. Daba Pits	
			5. Taylor - Int FE Cde	
			6. Dargie - VP Fam Cde.	
			7. Recon - museum forecourt.	
			8. Rock and soil samples extracted for testing from N° 4 Quarry and Daba Pits.	
	8-12 July		1. Demolition Bldg 139/140 opp JTC.	
	85.		2. Recon order issued for upgrade Paradise Valley Road.	
			3. Massey Ferguson Tractor Starter arrived.	

UNIT HISTORY SHEET

Page 11 of 24 pages
for month of Nov 84 - Jan 1987

Place	Date	Time	Diary of Events	References to Annexes
			4. Unimog 1700 L arrived ex 25 ERS. 5. Daba Pits.	
	15-19 July 85		1. Recon Paradise Valley Road 2. Mack Dump support from 1 Fd Sqn 3. Upgraded haul road from N ^o 1 Daba Pit. 4. Pony Club Task - daba for arena. 5. Stockpiled Daba in compound. 6. King - escort Thai General 7. Redon of Battle Noise film for CGS firepower demonstration.	
	22-26 July 85		1. Courses - Bassett Demolitions - Paul Basic Optima - Ward - Kelly } UNIMOG - Pettersen 2. Stockpiling daba continued from N ^o 2 Pit. 3. Morehu - rep rugby Wanganui. 4. Metal tank to Linton for 25 ERS roading job. 5. Mack support 1 Fd Sqn ended.	
	29 July - 2 Aug 85		1. King/Ward ICI Blasting Cse Wgtn. 29-1 Aug. 2. Began demolition 26 Weir Tce (destroyed by fire). 3. Tree removal for CGS demonstration. 4. Plant Assistance OCS zone 16.	

Place	Date	Time	Diary of Events	References to Annexes
	5-9 Aug 85		<ol style="list-style-type: none"> 1. Ward - Quarrying TOD Auckland 2. Kihg - safety officer SMC deml practice 3. Demolition 26 West Tce. 4. Earthworks for Rod & GUN Club. 5. RFL Result TAYLOR 10.25 so 29 Pass. 6. Demolition Valentine Tank Long Valley. 7. MAKUTU - posted in Ex 1 RNZIR 10 Aug 85. 	
	12-16 Aug 85		<ol style="list-style-type: none"> 1. Ward - Whitstones Lunn Ave Quarry TOD. 2. Blumess - discharged from army 10 Aug 85. 3. Kelly - shooting coacher course. 4. Makehu - regional rugby. 5. Demolition 26 West Tce. 6. Earth Bund Construction Helwan Camp for Pet Ops Cce. 7. Grenade Practice 16 Aug - Kihg, Wilson, Paki, Pettersen, Pihga. 	
	19-23 Aug 85		<ol style="list-style-type: none"> 1. Earth Bund - Helwan Camp 2. 579 / Maintenance 3. BNS School of Arm / Inf. 4. 100m Range Recon. 	
	26-30 Aug 85		<ol style="list-style-type: none"> 1. Contorta / Lupen cutting behind pony club. 2. Very poor weather conditions all week. 3. Maintenance / Servicing. 	

UNIT HISTORY SHEET

of (Unit) ATG PLANT TEAM, RNZCPage 13 of 24 pages
for month of NOV 84 - JAN 87

Place	Date	Time	Diary of Events	References to Annexes
			<u>SUMMARY OF RELEASES</u>	
			1. H 51297 SPR W.P. Blumers 10 AUG 85	
			2. M 49323 Lpl T.H. Dargie 9 JAN 86	
			3. D 48280 Cpl J.G. Barrett 30 Dec 85	
			<u>SUMMARY OF POSTINGS IN.</u>	
			1. Cpl M.C. Beddis 16 Jun 86 Ex 25 ESS	
			2. Sgt R.H. Cockburn 4 Aug 86 Ex 1 Fd Sqn	
			3. Sgt G.E. Corlett 24 Nov 86 Ex 25 ESS	
			4. Lpl A.M. Kelly 26 Nov 84 Ex 25 ESS	
			5. Lt P.N. King 12 Jan 85 Ex 25 ESS	
			6. Spr J.A. Lamb 22 Nov 85 Ex Basic Trg	
			7. Spr B.W.S. Makutu 10 Aug 85 Ex 1 RNZIR	
			8. Spr S.J. McCutcheon 11 Jul 86 Ex Basic Trg	
			9. Cpl T.T.R. Marehu 26 Nov 84 Ex 25 ESS	
			10. Lpl R.P. Paul 26 Nov 84 Ex 1 Fd Sqn	
			11. Lpl R.G. Pettersen 26 Nov 84 Ex 25 ESS	
			12. Spr T.M. Pihza 9 Apr 85 Ex 1 RNZIR	
			13. Spr B.C. Tamblyn 10 Jun 86 Ex Basic Trg	
			14. Lpl J.R. Taylor 26 Nov 84 Ex 25 ESS	
			15. Spr G.J. Townley 22 Nov 85 Ex Basic Trg	
			16. Spr R.T.R. Tuatini 26 Aug 85 Ex 1 RNZIR	
			17. SGT L.N. Ward 26 Nov 84 Ex 25 ESS	
			18. SGT C.J. Wilson 26 Nov 84 Ex 1 Fd Sqn	

Place	Date	Time	Diary of Events	References to Annexes
			13 Apr K.B. Goodhue 22 Nov 85 Ex Basic Trg.	
			20 Lepi H.S.S. Clarke May 86 Ex Cine Street.	
			<u>SUMMARY OF POSTINGS OUT</u>	
			1. SSGT E.J. Wilson 11 Aug 86 to Sme	
			2. SSGT L.W. Ward 30 Nov 86 - to 25 ESS	
			3. Lt P.N. King 19 Jan 86 to Army GS.	
			<u>PROMOTION SUMMARY</u>	
			1. Lepi Beddis to TCpl 16 Jun 86	
			2. Spr Kelly to Lepi Kelly 28 Jul 85	
			3. Lepi Morahan to TCpl 1 Apr 86 Sub 1 Aug 85	
			4. Spr Paul to T/Lepi 8 Feb 85 Sub 8 Aug 85	
			5. Spr Peterson to T/Lepi 10 Jan 86 Sub 10 Jan 86	
			6. TCpl Taylor - Lepi 10 Oct 85	
	2-6 Sept 85		1. Earth Bund Helwan Camp completed	
			2. Earth Bund construction at grenade range begun.	
			3. Lupen control at Pony Club.	
	9-13 Sept 85		1. Ward - Adv Instr Cee	
			2. Wilson - Stores Managers Course	
			3. Recon for earthworks for Skating Rink for	

UNIT HISTORY SHEET

of (Unit) ATG PLANT TEAM RNZEPage 15 of 24 pages
for month of NOV 04 - JAN 19 07

Place	Date	Time	Diary of Events	References to Annexes
			HQ ATG at Community Centre.	
			4. Recon for earthworks to complete 100 m Ranges.	
			5. Earth Bund Construction - Grenade Range	
			6. Stripped overburden No. 1 Daba Pit.	
			7. Constructed smoke room in overhead shelter.	
			8. ATG Tac Study 10/12 Sept.	
			9. Explosive Demands submitted for Argo Quarrying.	
	15-20 Sept 05.		1. Completed construction of earth bund at Grenade Range.	
			2. Overburden removal No. 1 Daba Pit.	
			3. Site settling out 100 m Ranges.	
	23-27 Sept 05.		1. Overburden and quarrying Daba Pit.	
			2. 100 m Range construction began	
			3. Meeting with NDI at HQ ATG to confirm plans for skating rink. (NO NUM)	
			4. Mound constructed opposite JTC.	
	30 Sept - 4 Oct 05		1. King - Corps Conference Burnham 2/3/4 Sept.	
			2. Began earthworks for skating rink.	
			3. 100 m Range construction continued.	
			4. Overburden stripping Daba Pit.	

Place

Date

Time

Diary of Events

Page 16 of 24
References to Annexes

7-11 Oct 85.

1. ATG Cond Pde 7 Oct. 85.
2. Governor General's Pde 11 Oct 85.
3. 100 m Ranges stopped work.
4. No. 1 Daba Pit continued.
5. Skatling Rink - excavations almost complete - began backfilling.
6. CE visited unit 8 Oct 85.

14-18 Oct 85.

1. Jappers Day 15 Oct - Linton.
2. Skatling Rink earthworks continued.
3. Daba Pit.
4. Kng - TRO's Cse 17 Oct - 22 Nov 85.

21-25 Oct 85.

1. Skatling Rink continued.
2. Daba Pit continued.
3. Clearance of deadfall from Westlawn Hut.

28 Oct - 1 Nov 85.

1. Labour H/Ls observed.
2. Daba Pits continued.
3. Skatling Rink track.
4. Int Ranks AGM 31 Oct.
5. Unit 434 check 1 Nov.

4-8 NOV 85.

1. Began working extended hours. (10 day TRO's)
2. Daba Pit.
3. Skatling Rink.

UNIT HISTORY SHEET

Page 17 of 24 pagesof (Unit) ATG PLANT TEAM, RNZEfor month of NOV 84 - JAN 1987

Place	Date	Time	Diary of Events	References to Annexes
			4. Began drilling bench at 100 m Ranges 5. CGS visited unit 8 Nov accompanied by Comd ATG and Sm of A. Visited 100m Ranges and Skating Rink tanks. Full written and verbal brief given. WHEW!!! Visit approx 1 hr duration. 6. Log Conf STC 4 Nov.	
	11-20 Nov 85		1. 10 day TOO's began. 2. Completed skating rink 3. Completed drilling 100m Ranges and blasted shelf 11 Nov. 4. Began ARGO Road works programme under comd 25 ARS. 5. Comd Apt Comd (Brig Terrance) visited unit 15 Nov 85. 6. 100 m Range work continued after blasting. 7. Skating Rink handed over to now 18 Nov. 8. Morehu / Kelly / Pinga - regional softball. 9. Ward - demolition course.	
	25 Nov - 5 Dec 85		1. Lamb / Towhley parted in 22 Nov 85. ex Basic 212. 2. 100m RANGES continued under comd Bassett. 3. Argo Road construction continued. 4. Change in priority on 100 m ranges. 5. Klng Dennis Retest 3/4 Dec.	Works Diary

Place

Date

Time

Diary of Events

Page 18 of 24 pages

References to Annexes

9-20 Dec 85

1. 100 m Ranges.
2. Cond Inspection 3 Dec.
3. AECO Road.
4. Constructed hardstanding at Ammo Area for garage construction - another bloody fast ball.

20 Dec 85 -
13 Jan 86

XMAS LEAVE - YAHOO.

13-22 Jan 86

1. AECO Road.
2. Dargie discharged 9 Jan 86
3. Barnett discharged 30 Dec 85.
4. 100 m Ranges continued.

23-27 Jan

1. Standdown.

27 Jan -

1. AECO ROAD.

5 Feb 86

2. 100 m Ranges.

6/7 Feb

1. Standdown.

8 Feb -

1. ANNUAL CAMP with 25 ESS on AECO Road
2. Petersen/Paul/Kelly/Taylor INCO from Cte.

23 Feb 86

24/25 Feb

1. Standdown.

UNIT HISTORY SHEET

Page 19 of 24 pagesof (Unit) ATG PLANT TEAM RNZfor month of NOV 84 JAN 1985

Place	Date	Time	Diary of Events	References to Annexes
	26 Feb -		1. ALGO ROAD.	
	7 Mar 86			
	8-11 Mar		1. Standdown.	
	12-21 Mar		1. ALGO Road.	
	22 Mar -		1. Standdown.	
	2 Apr			
	3-11 Apr		1. ALGO Road.	
	12-15 Apr		1. Standdown.	
	16-24 Apr		1. ALGO Road.	
			<u>Further ALGO ROAD TOD'S.</u>	
			1. 5 - 9 May	
			2. 12-16 May	
			3. 19-23 May	
			4. 26-30 May	
			5. 2 - 6 June.	
			6. 9-13 June	
			7. 16-20 June.	
	11 Apr 86.		ARGO Road Opened by CGS 11 Apr 86.	

Place	Date	Time	Diary of Events	References to Annexes
	16 June 86		1. WO Pers (McEwen) visits unit. (Swanby). 2. Cpl Beddis posted in Ex 25 ESS.	
	23 June -		1. Set up primary crusher in compound.	
	27 June 86		2. S79 / Servicing / Maintenance on all machines. (4SG) 3. Quarry Inspector Visited 25 June (Andy Robinson)	
	27 June -		1. Unit Training with QA Sqn Whitianga.	
	18 July 86			
	19-21 July		1. Standdown.	
	21-25 July 86		1. N° 1 Quarry development. 2. Benching Daba Pit. 3. Drabage magazines for RNZAOC. 4. Crushing metal using primary crusher. 5. Tac Study Linton 24/25 July.	
	28 July -		1. New 2028 Dump Trucks arrived 29 July.	
	1 Aug 86		2. N° 1 Quarry continued 3. Daba Pits Benching continued. 4. Crushing continued. 5. OCS Plant Opt 28 July. 6. BNR 29 Aug 86	
	4 Aug -		1. MGB Link Ref Course Linton 4/5/6/7 Aug.	
	8 Aug 86		- Kelly / Beddis attended.	

UNIT HISTORY SHEET

Page 21 of 24 pages

of (Unit) ATG PLANT TEAM, RNZE

for month of NOV 84 - JAN 87

Place	Date	Time	Diary of Events	References to Annexes
			2. Another fast ball. Clear road north of Wairauru airfield to ford at Whangape River - to include upgrade of ford. 3. New Vt Landrovers arrived 8 Aug 86. 4. ECHS Conf Linton 8 Aug.	
	11 Aug - 15 Aug 86		1. Cockburn posted in 4 Aug 86 - arrived at work 11 Aug after leave. 2. SSGT Wilson posted to SME 11 Aug 86. 3. Handover of 2 ALC between SQMs. 4. Airfield roading task continued. 5. Began convert cleaving in advance of beginning Paradise Valley Road Upgrade task. 6. Ward - CE's office 13-17 Aug working on new drilling equipment.	
	18-22 AUG 86.		1. Airfield Task continues. 2. Daba Pits continue. 3. Recon Roading Job at Wanganui YMCA Camp Raukawa Falls. 4. Recon Bullet Catch upgrade Old Cross Range. 5. BRS for Sch of Armour live Battle Rmr.	
	25-29 AUG 86.		1. Daba Pits Continued 2. Removed mound at Taylor Range 3. Bobby Trapping Cce run for ATG Wksp.	

Place	Date	Time	Diary of Events	References to Annexes
			4. Plant prepositioned for Paradise Valley Road task.	
	1-5 Sept 86.		1. Taylor Range task completed. 2. Paradise Valley Road upgrade began. 3. Ward Truck drill rigging. 4. Burma Road Quarry development began. 5. BNJ School of Inf 5 Sept.	
	8-12 Sept 86.		1. Paradise Valley Road. 2. 4 ATG Wkrs Veh park job started. 3. 2028 Fam Cce begun. 4. Carting and stockpiling of Daba on P.V. Rd. 5. Cond Pde 8 Sept.	
	15-19 Sept 86.		1. Paradise Valley Road. 2. Servicing / Maintenance. 3. Corps conference - Lt King told to stay away.	
	22-26 Sept 86.		1. Paradise Valley Road. 2. Geotex Seminar PNth - Ward 22/23. 3. Works Conference Wellington 23 Sept - King.	
	29 Sept - 3 Oct 86		1. Paradise Valley Road. 2. Licence Testing 30 Sept. 3. Cpl Morehu - C Ex Troop Down - Fiji - 4. GST begun 1 Oct 86.	

UNIT HISTORY SHEET

Page 23 of 24 pages
for month of NOV 84 - JAN 1987of (Unit) ATG PLANT TEAM, RNZG

Place	Date	Time	Diary of Events	References to Annexes
	6-10 Oct		1. Paradise Valley Road.	
	86.		2. Unit 2028 Dump Trucks arrived 8 Oct 86.	
			3. Recon Owhango Demolition (Bridge) job.	
			4. Maintenance / Servicing.	
	13-17 Oct		1. Paradise Valley Road.	
	86.		2. Sappers Day (Weds - and a brilliant one at that). Very loud.	
			3. Daba Pits continued.	
			4. Quarry Inspector Visited 17 Oct (Andy Robinson)	
	20-24 Oct		1. Paradise Valley Road.	
	86		2. Lupen cutting at pony club.	
			3. BNS School of Inf SFMS Cee 24 Oct 86.	
	27-31 Oct		1. Labour W/G observed.	
	86		2. Paradise Valley Road.	
			3. S/S Tower Erection Recon.	
			4. Lupen cutting.	
	3-7 Nov		1. Paradise Valley Road.	
	86		2. BNS QA Sqn	
			3. Lupen cutting.	
			4. BNS WO's Cee 6 Nov.	

Place	Date	Time	Diary of Events	References to Annexes
	10 - 14 Nov 86		1. Paradise Valley Road 2. Plant Spt for OCS Ex Takrouna. 3. Weapon Effect Demonstration support all week.	
	17 - 21 Nov 86		1. Paradise Valley Road. 2. Terex Dump Truck trial 3. Servicing / Maintenance.	
	22 Nov		1. Arrlt Boat Spt for OCS Ex Takrouna.	
	24 - 28 Nov 86		1. Paradise Valley Road. 2. Dalba Pits. 3. ECMA Conf 27 Nov. 4. BNS Ex Takrouna OCS.	
	1 - 5 Dec 86		1. SSGT Carlett parted in 24 Nov arrives 1 Dec after leave. 2. SSGT Ward parted to 25 Dec 3. Handover of Plant Supr appt. 4. Paradise Valley Road. 5. Tower Erection Zone 1 for JSS Demkr Cse. 6. 2225 Cse Linton.	
	8 - 12 Dec 86		1. Raukawa Falls YMCA Roadng Job Wanganui. 2. Works programme for 87/88 drafted	
	15 - 19 Dec 86		1. V8 Fam Course 2. Unit Maintenance. 3. XMAS Leave 20 Dec - 11 Jan 87.	

UNIT HISTORY SHEET

of (Unit) ATG PLANT TEAM

Page 1 of 2 pages

for month of January 1987

Place	Date	Time	Diary of Events	References to Annexes
Waiouru	12-16	Jan	1. Lt Lloyd arrived for a week long handover with Lt King.	
			2. Preparation of plant for new season works.	
			3. Carting daba grit and stockpiling in compound.	
			4. Removed topsoil from skating rink. Stockpiled in compound.	
			5. Recon of Museum forecourt - Works Office to organise.	
	20-23	Jan	1. Handover completed, Lt Lloyd now OIC, Plant Team.	
			2. Recon of Bullet Catchers (Old Class Range), report completed by Cpl Beddis.	
			3. Recon 100 m ranges. Cpl Beddis in charge.	
			4. Still carting daba into compound stockpile.	
			5. Doing firewood runs for every Tom, Dick and Harry.	
			6. Trying to organise pers to go to LCpl MacDonalds funeral.	
			7. Started 580 inspections on plant.	
	26-30	Jan	1. Unimog Course started. Cpl Morehu running it.	
			2. Memorial Service for LCpl MacDonald in Linton. All spare pers attended.	
			3. Camp Parade on Fri. Unit very well turned out.	
			4. Grenade Range impact area levelled and compacted.	
			5. 580 inspections completed.	
			6. Still waiting for plant to be released from ATG Wksps:	
			a. D8H blade sent to Palmerston North, and	
			b. D6C sent to M113 Team, Turangi, for painting.	

UNIT HISTORY SHEET

of (Unit) ATG PLANT TEAMPage 1 of 2 pagesfor month of February 1987

Place	Date	Time	Diary of Events	References to Annexes
Waiouru	1-6	Feb	1. Continuing to cart daba and stockpile in compound.	
			2. 579s completed.	
			3. Maintenance and servicing on all vehicles now up to date.	
			4. Wet weather for remainder of the week.	
			5. Lt Lloyd on leave from 6-19 Feb.	
			6. Spr Tuatini briefed in Linton for his TOD with QA Sqn. He will be handling some instruction on booby trapping and minefields.	
	9-13	Feb	1. Carting topsoil to golf club from skating rink.	
			2. Overburden from skating rink being dumped at Waitangi.	
			3. Still doing wood runs when time allows.	
			4. Liaising with 6 Indep Fd Sqn on Museum Forecourt job.	
			5. LCpl Petersen and LCpl Kelly commenced Asst PRA Spvr Course.	
			6. Cpl Beddis attending 3 days of Mess Procedures Course.	
			7. Spr Makutu on TOD to Linton with Massey and slasher to cut grass at demolitions range.	
	14	Feb	1. Compulsory work day because of ATG Endurance Run.	
			2. Two pers from the Plant Team participated in the HQ Coy team.	
			3. All other unit pers attended as spectators.	
	16-20	Feb	1. Recon of damaged culvert at golf club begun.	
			2. Super 500 moved to Paradise Valley in preparation for road upgrading. Also moved D6.	
			3. Still carting firewood.	
			4. Carting daba to stockpile rear Shepherds Hut.	

UNIT HISTORY SHEET

of (Unit) ATG Plant Team

Page 1 of 2 pages
for month of March 1987

Place	Date	Time	Diary of Events	References to Annexes
Waiouru	2-6	Mar	1. Stopped work on Paradise Valley Rd due to live firing 2nd and 3rd.	
			2. Completed minor culvert repair on Golf Course. Still some small jobs to be done when time allows.	
			3. D8H moved up to Burma Quarry.	
			4. Farewell for Spr Pinga on Friday. Unit maintenance followed by a Happy Hour.	
	9-13	Mar	1. Paradise Valley Rd continuing to make good progress. Should be completed in two weeks, weather permitting.	
			2. Discussion with Commander and Chief of Staff has resulted in new works priority list. Next job will now be the preparation of the site for the new School Community Hall.	
			3. Air Force pers have asked for assistance in locating unexploded bombs. TM 15 and operator loaned until end of week.	
			4. At end of week only approximately 200-300 m of Paradise Valley Rd left to upgrade. Good effort by all those concerned.	
	16-20	Mar	1. Final phase of Paradise Valley underway. Completing daba top course and other smaller jobs (drains, low spots etc).	
			2. Progress slowed again due to live firing.	
			3. Finished week by moving D8H to Nol quarry, 966C to compound, and D6C to Daba Pit.	
			4. LM100 drill rig has arrived, still waiting for compressor.	
			5. Another very productive week.	

UNIT HISTORY SHEET

Page1..... of2..... pages

of (Unit) ...ATG PLANT TEAM

for month ofAPRIL..... 19.87

Place	Date	Time	Diary of Events	References to Annexes
WATOURU	1-10	Apr	<p>1. Continued with upgrading of Paradise Valley Rd until 8 Apr 87. At this stage the road was completely upgraded to the 3 km mark.</p> <p>2. Had hire of a Caterpillar 215 Excavator approved for use on upgrading Home Valley/Argo Roads.</p> <p>3. Priority of work:</p> <p>a. MP Corner, Home Valley Rd.</p> <p>b. Culvert 5/9 Corner, Home Valley Rd.</p> <p>c. Argo Rd, from Home Valley to No 1 Quarry.</p> <p>d. Argo Rd, from No 1 Quarry to bottom of hill.</p> <p>e. Argo Rd, from bottom of hill to Moawhango Ford.</p> <p>4. Started MP corner 10 Apr 87 using Cat 215 and D4E.</p> <p>LCpl Kelly in charge.</p>	
	13-16	Apr	<p>1. Good progress made on MP corner using benching technique. Increase in sight distance of approximately 35 metres.</p> <p>2. LCpl Clarke away from 14 Apr for Demolition Supervisors Course. (He failed that one)</p> <p>3. Finished week with minor excavation task on Army Museum, to enable siting of Portacom.</p>	

UNIT HISTORY SHEET

Page1..... of2..... pages

of (Unit) ATG PLANT TEAM

for month ofMAY..... 1987

Place	Date	Time	Diary of Events	References to Annexes
Waiouru	1	May	1. Initial work on Argo Rd progressing well. Main jobs are: a. Cleaning out all blocked culverts; b. Reshaping side drains; and c. Winning material from No. 1 Quarry.	
	4-8	May	1. LCpl Kelly attending civilian blasting course in Palmerston North for three days. 2. Work progressing steadily on Argo Rd. Commenced spreading and compacting of base course on worst parts of the road.	
	11-15	May	1. Work stopped on Argo Rd due to Infantry/Artillery live firing. 2. Gillion crane on loan from 25 ESS. Employed for the following jobs: a. Removal of old telephone poles in camp area; b. Relocation of two Porta-Coms; and c. Relocation of two dangerous goods stores. 3. Excellent progress being made on Daba Pit upgrading. 4. Cpls Morehu and Beddis return, having completed the Advanced Combat Engineering Course (very pleasing results from both.) 5. Finished week with extensive maintenance duty.	
	18-22	May	1. Work progressing on Argo Rd and Daba Pit despite live firing. 2. Other minor tasks completed were: a. Relocation of Scout Hall; and b. Digging of fighting pits for School of Infantry. 3. Work stopped on Argo Rd due to lack of base-course material.	

UNIT HISTORY SHEET

ATG PLANT TEAM
of (Unit)Page 1 of 2 pages
for month of JUNE 1987

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	2-5	June	1. Owing to a lack of pers only minor maintenance tasks could be undertaken. These were: a. Levelling of overburden around skating rink; b. Landscaping of bunds behind the Museum; and c. General tidy up of No. 1 Quarry.	
			2. All available pers attended the funeral in Hamilton for LCpl McAlley.	
	8-12	June	1. Work continued on upgrading/tidying of No. 1 Quarry. 2. As a result of heavy live firing no further work could be done on Argo Rd or No. 1 Quarry. All effort directed into a major springclean of the plant yard and equipment.	
	15-19	June	1. Bad weather caused work to stop indefinitely on Argo Rd. However, major problem areas have been repaired leaving only minor upgrading to be done in the future. 2. In preparation for technical inspections the following plant moves were completed: a. D8H moved to plant compound; b. 966 C moved to compound; and c. Super 500 wheeled back to compound.	
			3. Major servicing and maintenance started on 17 June.	
	22-26	June	1. Entire week spent on detailed maintenance. 580 servicing undertaken on all plant. 2. Due to servicing no tasks commenced during week.	

UNIT HISTORY SHEET

of (Unit) ATG PLANT TEAM

Page 1 of 2 pages
for month of JULY 1987

[illegible]

UNIT HISTORY SHEET

of (Unit) ..ATG..Plant..Team

Page1..... of2..... pages

for month ofAugust..... 19..87

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	3-9		1. Continued with assistance to forestry contractor. Moved D8H in to assist with stumping.	
			2. Transported 40 drums to tower in Zone 1 for SAS demolitions course.	
			3. Opened and worked Dabba pit in preparation for Old Class Range upgrading.	
			4. Commenced refurbishment of Old Class Range bullet catch. 2-3 weeks work involved.	
			5. LCpl M.J. Teki arrived 3 Aug to replace LCpl Kelly.	
	10-16		1. Continued with assistance to forestry contractor. D8H and D6C continued with stumping. Trucks carting away tree stumps and rubble from site. Ten day TODs started.	
			2. Two Big Mack dump trucks from 25 ESS requested for above task.	
			3. Old classification range completed.	
			4. Dabba pit continuing.	
			5. LCpl McLelland arrived 11 Aug to replace LCpl Paul.	
	17-23		1. The above task continuing, approximately three more TODs to finish task.	
			2. Hireage of excavator from Gough Gough and Hamer for above task.	
			3. Cpl Taitini arrived 17 Aug to replace Cpl Morehu.	
	24-31		1. Tree task continuing.	
			2. Recovery task of Unimog requested by 25 ESS requested task carried out and completed.	

UNIT HISTORY SHEET

of (Unit) ATG PLANT TEAM

Page 1 of 2 pages

for month of SEPTEMBER 1987

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	1-6		1. Tree tasking continued.	
			2. Started upgrading Paradise Valley Road last 3 km	
			3. Continued working Dabba Pit. Carting Dabba from Put for Paradise Valley upgrade.	
			4. Servicing of machines.	
	7-13		1. Parade Valley upgrading continuing.	
			2. Dabba Pit continuing.	
			3. cut Lupin at Saddle Club.	
			4. Servicing.	
			5. Museum task - one truck and 920 loader working for 1 day.	
			6. Return Mack Dump Trucks to 25 ESS Wksps.	
	14-20		1. Paradise Valley upgrade completed.	
			2. Due to bad weather maintenance and servicing through remainder of week.	
	21-27		1. Tree task carrying on. Battering of creek and carting away excess soil.	
			2. Bad weather, maintenance and servicing for remainder of week.	
	28-30		1. Wood runs to National Park and return.	
			2. 130 G Grader returned to 1 FD Sqn.	
			3. Level out tree area with grader.	

UNIT HISTORY SHEET

of (Unit) ATG PLANT TEAMPage 1 of 2 pagesfor month of OCTOBER 1987

Place	Date	Time	Diary of Events	References to Annexes
Waiouru	1-4		1. Bad weather maintenance.	
			2. Farewell Spr McCutcheon	
	5-11		1. Bad weather all week.	
			2. Surveyors from 25 ESS set out new school hall site.	
			3. Keep NZ Beautiful Week. All available pers to HQ Coy for tasking.	
			4. Wood runs to National Park and return.	
			5. Fire breaks started in Zone 1 for Waiouru Fire Brigade (D6C).	
	12-18		1. HQ Coy Regimental Trg Week. All available pers attending.	
			2. 120 AD Roller to Irirangi to roll cricket pitch.	
			3. Sprs Day on 15 Oct. No tasks carried out. Enjoyable day had by all including Community work at Chateau.	
	19-25		1. Tree Task site completed. Carting in of topsoil and levelling.	
			2. Recon for dummy airfield for RNZAF. Task not to be undertaken until assurance given from RNZAF of no UXB in Zone 1.	
			3. Maintenance continuing.	
			4. Long weekend (Labour Weekend).	
	27-31		1. Change to Summer Dress.	
			2. 130 G Grader arrived.	

UNIT HISTORY SHEET

of (Unit) ATG PLANT TEAM

Page 1 of 2 pages

for month of NOVEMBER 1987

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	2-8		1. Started excavation and back fill for new school hall site.	
			2. Inter unit shoot all this week. Plant team put in a team for HQ Coy and finished third in the falling plate shoot.	
			3. Cpl Beddis in Queens medal elimination shoot.	
			4. Assistance to ATG for Round the mountain Relay.	
			5. Lcpl Clarke and Spr Tuatini returned from the Senior plant course at SEME. Both pers Qualified.	
	9-15		1. CGS Parade all ORs to Luncheon with CGS.	
			2. Fit rool rake to D6c and started cutting lupin at Saddle Club.	
			3. Plant team involved in preparation for fire power Demonstration from 11-17 Nov 87.	
			4. D8H clearing trees on tank hill.	
			5. Move a building for Waiouru Kindergarten.	
			6. Continue School Hall task.	
	16-22		1. Cutting of lupin at Saddle Club completed.	
			2. Four pers with OCS for battle noise assimulation from 20-22 Nov 87.	
			3. School Hall Task completed.	
			4. 130g grader used for grading new transport park for WTD at Jamison shed area.	
			5. 920 Loader sent Gough Gough and Hammer, Palmerston North to have quick couplers and indicators fitted. Machine completed and returned on 20 Nov 87.	
	23-29		1. Started Museum forecourt to bring upto sealing standard. Task to be completed by 29 Nov 87.	
			2. LCpl Clarke and Spr Tamblын on Softball regionals all week.	
			3. Cpl Beddis, LCpl McLelland with OCS 24,25 Nov 87 for battle	

of (Unit) ATG Plant Team

Page 1 of 2 pages

for month of December 1987AFNZ 144

UNIT HISTORY SHEET

Page 1 of 2 pages

of (Unit) 4 ENGINEER RESOURCE TROOP

for month of FEBRUARY... 19.88

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	1 - 3	Feb	1. School Community Hall task finally completed to satisfaction of Education Department Draughtsman. OIC Resources Tp not happy with use of 'daba grit' as back-fill material, however, job completed as directed.	
			2. Ammunition Area Traverse Construction continuing at a very slow pace due to bad weather conditions. Progress on Explosive Store Houses (ESH) as follows:	
			ESH 17 30% complete	
			18 65% complete	
			19 80% complete	
			23 75% complete	
			3. Still waiting on arrival of 215 Excavator to complete finishing touches.	
	8 - 17	Feb	1. Bad weather persisting. Will require at least 4 days of sunshine to dry out Ammunition Area. Plenty of maintenance to go on with at present.	
			2. Work on Ammo Area restarted 13 Feb. However, major mechanical problems now causing delays. Electrics in D Pull Scrapers all playing up. All V8 rovers off the road awaiting spares.	
	22-26	Feb	1. Due to early arrival of crusher (29 Feb) TOD has been stopped and all effort directed toward preparing a crusher site at Imjim Camp.	
			2. Some upgrading of Imjim/Carbuncle track required before crusher can be moved in. All plant (except D Pulls) moved out to Imjim Camp.	

UNIT HISTORY SHEET

Page1..... of3..... pages

of (Unit) 4 Engineer Resources Troop for month ofMarch..... 1988

Place	Date	Time	Diary of Events	References to Annexes
Waiouru	1-5	Mar	1. Civilian crusher arrived from 25 Const Sqn for operation at Injim Camp. All available personnel employed in preparing crusher site. Material for crusher being extracted from Moawhango River.	
			2. Still some finishing touches required on Ammunition Area Traverses, when weather permits.	
			3. While crusher is in location, all pers will work 6 days on, 1 day off, with stand-down at end of TOD.	
	7-11	Mar	1. Weather has not improved sufficiently to enable restart on Ammo Area Traverses. All effort being directed into stockpiling of crusher material.	
			2. Unit warned out for possible civil defence task in Gisborne/ Cook County area.	
	13-18	Mar	1. Weather continuing to deteriorate. High winds, heavy rain at present.	
			2. Approximately 2000m ³ of crushed material at this stage. (Noticeable increase in production when 215 Excavator moved to crusher site.)	
			3. Having some mechanical problems with both crusher and supporting plant equipment. Managing to struggle by.	
			4. Noticed a significant rise in minor (and not so minor) accidents this month. This appears mainly due to a lack of motivation amongst operators. Disciplinary action taken where applicable.	
			5. Now on 48 hours NTM to Gisborne area.	


Place	Date	Time	Diary of Events				Reference to Annexes
	20-25	Mar	1. Work progressing extremely well on crusher site. Despite break-downs etc, quantity of finished material should be in vicinity of 15000m ³ .				
			2. Still no opportunity to complete Ammo Area Traverses.				
			3. OIC attended RNZE Head of Corps Conference.				
	27-31	Mar	1. Started winding down crusher generation in preparation for move back to Whangarei. Have achieved desired figure of 15000m ³ of finished material (size AP 40).				
			2. Major problem encountered with transport of crusher. It appears primary crusher will need to be stripped down to meet road permit requirements. Could be difficult owing to lack of crane in this location.				
			3. As at the end of March the manning of 4 Engr Res Tp is as follows:				
			Name	Rank	Appointment	Seniority	
			Lloyd R.A.	Lt	OIC	20/12/86	
			Corlett G.E.	SSgt	Plant Spvr	01/03/85	
			Cockburn R.H.	Sgt	SQMS	23/06/86	
			Beddis M.C.	Cpl	Plant NCO	16/12/86	
			Tacatini G.E.R.	Cpl	Tpt NCO	14/11/78	
			Clarke H.S.S.	Lcpl	Plant Op	26/11/86	
			Teki M.J.	Lcpl	Plant Op	15/06/81	
			McLelland D.K.	Lcpl	Jnr Stmn	27/03/87	
			Homer D.A.	Spr	Dvr	14/12/79	

UNIT HISTORY SHEET

Page 3 of 3 pages

of (Unit) 4 Engineer Resources Troop

for month of March 1988

Place	Date	Time	Diary of Events				References to Annexes
			Name	Rank	Appointment	Seniority	
			Steele C.H.	Spr	Plant Op	20/08/85	
			MacMillan A.H.	Spr	Plant Op	21/01/86	
			Haapu T.S.	Spr	Dvr	Discharge pending	
			Tamblyn B.C.	Spr	Plant Op	08/04/86	
			Murray D.J.	Spr	Plant Op	24/07/76	
			Allingham M.A.	Spr	Plant Op		
			4. When compared with the manning of two years ago, there is a noticeable lack of seniority in the unit at present. This has had a marked effect on the productivity of the unit for the following reasons:				
			a. There are not enough experienced operators available to both train new operators and complete plant tasks.				
			b. When employing new operators, constant supervision is required, again draining the unit of experienced plant ops on the job.				
			c. Priority must be given to putting new operators through their courses, leaving the unit sadly undermanned.				
			5. This problem has resulted not only in a slower work season to date, but a significant increase in accidents, discipline problems and morale.				
							
			R.A. LLOYD				
			Lieutenant				

100-100000

100-100000

[Handwritten signature]

UNIT HISTORY SHEET

1. NAME OF UNIT: 100-100000

2. DATE OF ORGANIZATION: 100-100000

3. TYPE OF UNIT: 100-100000

4. LOCATION: 100-100000

5. DUTY ASSIGNMENT: 100-100000

6. COMMENTS: 100-100000

UNIT HISTORY SHEET

100-100000

100-100000

Place	Date	Time	Diary of Events	References to Annexes
Waiouru	2-6		1. Commenced upgrading of Imjin Road. Work started on side-drains and culverts on first 3 km of the road (from top of Home Valley).	
			2. Usual problems with zone conflicts encountered, however most have been resolved with little disruption to task. Weather deteriorating rapidly.	
			3. Drilling and blasting in No 1 Quarry proving very efficient with new LM 100 drill rig.	
			4. Explosive demolition task on old Iirangi Receiver Station carried out. Some work to be completed when time permits.	
			5. Approval finally granted for 4 Engr Res Tp headquarters building. Plan submitted by OIC. Should see construction start in approx 2-3 months.	
	9-13		6. Work still progressing on Imjin Road task despite miserable weather. Emphasis presently on clearing of existing culverts and drains.	
			7. Hel-Cor corrugated steel culverts have arrived. Appear to be much more efficient than concrete.	

Place	Date	Time	Diary of Events	References Annexes
			8. Weather has deteriorated to the point where any work on road makes matters worse. Forced to abandon task for time being and continue with maintenance and servicing.	
	16-20		9. All maintenance and servicing to be completed this week. Most plant equipment requiring 1000 hr servicing. Weather still too foul to continue roading task.	
			10. Directive received from Spt Comd ordering 25 Const Sqn to hand over 1 x 2636 transporter to this unit. Still awaiting receipt of said item.	
			11. SQMS conducting Steyr drill and instruction in preparation for Camp Parade next Monday.	
	23-27		12. Good representation by 4 Engr Res Tp on Camp Parade.	
			13. Commander ATG has 're-prioritized' all tasks to be carried out by 4 Engr Res Tp. Priority now appears to be:	
			Task Priority	
			Landscaping/clearing Hospital Hill 1	
			Felling and milling Hassett Drive	
			Windbreak 2	
			Track refurbishment as required 3	

DATE IN DATE DUE TIME

Day of Week

1. Machine has returned to the point where they work on road
bushy material again. Period to abandon task for time being and
continue with maintenance and servicing.

1-20

2. All maintenance and servicing to be completed this week. (over)
about maintenance completion 1950 in servicing. Machine still too
slow to go from standing still.

3. Discontinue standing from the road and working as road and to
land over a hill overlooking to this valley still working
amount of work done.

4. Work continuing along with the machine and in production in
October 1950 (over) 1950.

Equipment

2-22

5. Machine registration by 1 hour per 10 on road (over)

6. The machine is in good condition and will be in good condition
in the future. Machine is now in good condition to be
completed as well as suitable for heavy work (over) (over)
it. Machine likely to change depending on weathering and pressure

Maintenance Department Hospital Hill

Field and Milling District Office

Very Respectfully

Priority 2

After satisfactory work completed

on (over) 1 hour per 10 on road (over)

on work of

OWN HISTORY SHEET

UNIT HISTORY SHEET

OF (over) 1 hour per 10 on road (over)

on work of

OWN HISTORY SHEET

UNIT HISTORY SHEET

UNIT HISTORY SHEET

of (Unit) 4 ENGINEER RESOURCES TROOP

Page 1 of 2 pages
for month of JUNE 1988

Place	Date	Time	Diary of Events	References to Annexes
Waiouru	1-3	Jun	1. Due to bad weather no earthmoving tasks can be undertaken at present. Having difficulty finding minor tasks and maintenance to carry on with.	
			2. Wood runs for unit pers continuing all week. As wood is now purchased from Marton the wood runs require all trucks for each entire day.	
	6-10	Jun	1. Attempted to start landscaping and clearing of Hospital hill, however ground proved to wet. Back to maintenance and odd jobs.	
			2. Wood runs finally completed.	
			3. D4 & dozer required for tree felling task in housing area. Job completed successfully by Cpl Taiatini.	
			4. Work finally commenced on Hospital Hill task. Very slow going.	
	13-17	Jun	1. Work continues steadily on Hospital Hill task.	
			2. OIC away 15-17 Jun with inter regional Cross Country Competition.	
			3. Spr Travers (ex Basic 244) posted into unit, as driver RNZE. Due to his age he is unable to obtain any licences for sometime. This will cause problems.	
	20-24	Jun	1. Hospital Hill task becoming difficult due to deteriorating weather conditions. All spare pers chopping up firewood in compound.	
			2. Completing odd jobs for camp units until weather improves.	
	27-30	Jun	1. Preparation for unit training period (1 Aug - 9 Sep) almost complete.	


UNIT HISTORY SHEET

Page ONE of TWO pages

of (Unit) 4...ENGINEER...RESOURCE TROOP

for month of JULY 1988

Place	Date	Time	Diary of Events	References to Annexes
WAIQURU	4-8	JULY	4 ATG Workshop began technical inspections of all Unit C vehicles. Should be complete by end of week.	
			Completed minor grading task for Museum. Task required placement of several lengths so culvert piping to remove large build-up of	
			water between access road and Museum, followed by reconstruction	
			of the access road.	
			When weather permitted all trucks used to haul metal from Imjin	
			Quarry rate to various job sites around camp.	
	11-15	JULY	Completed several minor tasks around camp. Tasks included:	
			1. Constructing 600 m and 900 m firing mounds on Old Class Range (60% complete). This task was severely hampered by weather.	
			2. Stockpiled roading material at TFR 2 Range for later road upgrading job.	
			3. Built up large stockpile of crushed metal in plant compound, for later use in minor jobs.	
	18-22	JULY	OIC away for week long handover with Capt Pearce (SO3 Recruiting - 3 Task Force). Unit continued with minor tasks and maintenance/ servicing of vehicles.	

Place	Date	Time	Diary of Events	References to Annexes
			Spr Steele 'tied the knot' on 22 Jul.	
			Weather conditions still atrocious, making it very difficult to complete even minor plant tasks.	
	25-29	JULY	Lt A.R. Fuzzell arrived for hand over with Lt Lloyd. Lt Fuzzell new OIC 4 Engr Res Tp with effect 1 Aug.	
			Works on Old Class Range continuing despite poor drainage and consequently very swampy ground.	
			Unit farewell for Lt Lloyd held 27 Jul in Plant Hangar.	
			Weather still continuing to deteriorate.	
			 LT for	
			R.A. LLOYD	
			Lieutenant	
			Officer in Charge	

UNIT HISTORY SHEET

Page 1 of 2 pages

of (Unit) 4 ENGRS RES TP

for month of AUGUST 19.88

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	02-11		13 unit personnel attended the WINTER BASIC COURSE with the ARMY ADVENTUROUS TRAINING COURSE. Course was thoroughly enjoyed by all, excluding a small group of plant operators who spent a night on MT RUAPEHU in a bad storm.	
	15-19		Recommenced work on the clearing of the trees off Hospital Hill. Task proceeded well until later in the week when the weather deteriorated again. 50% complete.	
	22-26		Completed some minor stripping tasks around camp to assist civil tree planters who are planting shelter belts around camp. Weather too wet to put machines back on Hospital Hill.	
	22-26		Troop Commander, SGT COCKBURN and CPL BEDDIS conducted training for the units and camps nominations for the next JNCO PROMOTION COURSE. LCPL McLELLAND and CLARKE have both passed pre-entry since. Will attend the course being run in Papakura commencing 20 Sep 88.	
	25		SAPPERS MURRAY and McMILLAN returned from SME having completed the INTERMEDIATE PLANT OPERATORS COURSE.	
	26		SAPPER BLACKER arrived at the unit from 1 RNZIR, SINGAPORE.	
LINTON	29 AUG		Unit moved to LINTON to CONDUCT REFRESHER TRAINING on MGB and BOAT HANDLING with the assistance of SME.	

UNIT HISTORY SHEET

of (Unit) 4 ENGR RES TP

Page 1 of 2 pages

for month of SEPTEMBER 1988

Place	Date	Time	Diary of Events	References to Annexes
LINTON	1-2	Sep	Completed refresher training on MGB and boat handling. RTU 2 Sep 88.	
WAIOURU	5-9	Sep	Completed the stripping for the civil tree planters around the Camp area.	
LINTON	8-11	Sep	A number of unit pers attended the Corps Rugby Tournament as part of the ATG side.	
WAIOURU	12-14	Sep	Conducted basic survey training/retraining for all unit pers.	
WAIOURU	12-16	Sep	Lt R.G. Lewis, RE (3 Fd Sqn) and Cpl S. Garner, RE (1 Fd Sqn), visited the unit. They took an interest in the unit training and the basic works carried out by the Unit. They also had the opportunity to visit areas of interest in the local area.	
WAIOURU	19	Sep	Gough, Gough & Hamer visited the unit to conduct the final inspection of the JCB. It still requires a seat belt to be fitted.	
WAIOURU	20-21	Sep	Chief Engineer visited ATG and the unit.	
WAIOURU	19-23	Sep	All unit pers attended the Annual Weapons Qualification shoot conducted by HQ Coy. The training included:	
			a. Steyr familiarisation,	
			b. a grenade throw,	
			c. M79 shoot,	
			d. M72 shoot, and	
			e. Steyr qualification shoot.	
			Sgt Cockburn and Cpl Beddis provided instructor assistance on the Steyr.	
WAIOURU	21-23	Sep	WO2 Ward visited the unit to set up the Tamrock drill rig course.	
WAIOURU	23	Sep	Capt Aymes and a contingent from SME visited the unit whilst conducting a reconnaissance for the field phase of an uncoming Basic Combat course. Also to liaise for the use of some items of plant	

UNIT HISTORY SHEET

of (Unit) 4 ENGR RES TP

Page 1 of 2 pages

for month of OCTOBER 1988

Place	Date	Time	Diary of Events	References to Annexes
Waiouru	3-7	Oct	Conducted the final week of Tamrock drill rig course. The machine performed faultlessly for the duration of the course. The machine proved distinctly user friendly and should take much of the effort out of winning roading materials in the future.	
Waiouru	10	Oct	Sappers O'Connor and Paynter posted into the unit.	
Waiouru	10-19	Oct	The first TOD of the 1988-89 works season on the Injim Rd. Works have started from Injim Comp itself working back towards the top of the Home Valley Road. Spr Knox of 25 Construction Squadron being job boss.	
			The TOD saw the completion of 1500 m of road on the flat past the camp to a standard suitable for the application of top course.	
			4 Engr Res Tp machinery used on the TOD being:	
			a. D8H,	
			b. 966C,	
			c. DAE,	
			d. 130G,	
			e. JCB,	
			f. 3 x 2028, and	
			g. Tamrock DHA 500	

UNIT HISTORY SHEET

Page1..... of2..... pages

of (Unit) ...4 ENGR RES TP...

for month of ...NOVEMBER..... 19.88

Place	Date	Time	Diary of Events	References to Annexes
Waiouru	2	Nov	Completed the second TOD on the Imjim Rd.	
Waiouru	7-16	Nov	Third TOD on the Imjim Rd. Cpl Beddis still the job boss. Production continued at a slow but steady rate, due to the problems mentioned last month, of only being able to cut with the HD640 (at 90%).	
Waiouru	10	Nov	Spr Blacker and Steele returned from Senior Plant Course.	
Waiouru	14-23	Nov	A TOD commenced on the site works for the new IRIRANGI Receivers Building. Job boss being LCpl Teki. The TOD saw the following items of plant used: a. A CAT 215 (hired from Palmerston North), b. 966 L, c. D4E, and d. 2 x 2028 dump trucks. All excavations completed by the end of the TOD, approx, 4000 m ³ . All operators found the 215 to be an easy machine to use and proved a lot more efficient than our old HD640's.	
Waiouru	15	Nov	Spr Allingham, Middendorf, Travers and Waitere returned from Basic Combat Course.	
Waiouru	21-30	Nov	Intended dates for the fourth TOD. The first day being lost to a confusion over zone books in Ops Branch. 25 Nov 88 the TOD was pulled out of the training area by Ops Branch as 161 Bty had changed its fire plan and not told anyone or had trouble with their liaison with OCS who they were supporting on Ex Takrouna.	

Place	Date	Time	Diary of Events	References to Annexes
			TOD was withdrawn as a safety matter by Ops Branch. Such instances should not occur again as all units have been informed by Ops Branch that they are not to template the Imjim Road until the end of the Works Season.	
			Were able to get back on the job for the 26 Nov. Cpl Beddis first cut 100%.	
			Machines returned to 4 Engr Res Tp compound for 580 inspections and servicing.	
Waiouru	21	Nov	Spr Murray attached to OCS to assist Sgt Estall with Battle Noise	
	2	Dec	Simulation and Battle Innoculation.	
Waiouru	23-25	Nov	Maj Begley, WO2 Wood, LCpl Gilhooly and Lt Frizzell walked the Rogers Spur looking at possible alignments. There is in reality only one possible alignment and it would need to be confirmed in the future by at least an abney traverse.	
Waiouru	23	Nov	Spr MacMillan and Paynter provided assistance to OCS Ex Takrouna in the form of a temporary fascine creek crossing and a small corduroy road to provide access for QA Sqn onto a def posn. Also in digging in the arm'd veh on the posn and the digging in of 161 Bty. All parties involved were more than pleased with the work undertaken.	
			AR Frizzell	
			A.R. FRIZZELL	
			Lieutenant	

Troop Commander

UNIT HISTORY SHEET

Page1..... of2..... pages

of (Unit) 4 ENGR RES TPfor month of December..... 1988

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	1-16	DEC	Completed all 580 'A' jobs on unit machines and most of 25 Const Sqn machines remaining in the compound.	
			Maintenance to all unit buildings and compound.	
			Did some minor jobs around camp to assist other units with close down procedure ie mowed lawns at ammo area with Fairs Folly to reduce fire risk; provided assistance to ATG Workshops in the set up for RF Cadet School Reunion.	
			DHA 500, D8n, TS8, 966D and 42 tonne transporter moved to the vicinity of Old Class Range for RF Cadet School Reunion display.	
WAIOURU	5	DEC	SSgt Alexander and Cpl Gifford posted in. SSgt Corlett and Sgt Cockburn posted out.	
WAIOURU	12-14	DEC	Rep from Gough, Gough & Hamer inspected the track gear on all 4 Engr Res Tp and 25 Const Sqn machines in Waiouru	
WAIOURU	13	DEC	Unit Christmas function held in the plant hanger.	

UNIT HISTORY SHEET

UNIT HISTORY SHEET

Page1..... of2..... pages

of (Unit) 4 ENGR RES TP.....

for month of January..... 1989


Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	9-16	JAN	Preparation for pers and machinery going on Golden Fleece.	
			Movement of remaining machinery back to Imjim Road prior to recommencement of works.	
WAIOURU	16-31	JAN	Eight Unit pers not required on Golden Fleece, commenced work on Imjim Road with a small detachment from 25 Const Sqn. Sgt Beddis being the job boss.	
			Second major cut on the road - 85% complete by the end of the month.	
WAIOURU - TAUPO	17-31	JAN	Tp Comd and nine pers departed for Taupo as a part of the Ex Golden Fleece Damco Tp. The following plant was deployed;	
			a. 1 x JCB 3CX;	
			b. 1 x 2028 dump truck;	
			c. 1 x 130g grader (already in theatre with 25 Const Sqn);	
			d. 1 x lube trailer; and	
			e. 1 x 300 gallon diesel tanker.	
			As a further requirement was deemed necessary the D4e and 920 were uplifted at a later date.	

UNIT HISTORY SHEET

Page1..... of1..... pages

of (Unit)4 ENGR RES TP.....


for month ofFEBRUARY..... 1989

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	1	FEB	Tp Comd and Cpl McLelland RTU from ex-Golden Fleece	
WAIOURU	1-24	FEB	Six unit pers working under Cpl Thompson continued on the Imjim Road. Mainly tidying up and finishing work started to date. Cutting back corners for sight distance, placing culverts, building wing walls etc.	
TAUPO-WAIOURU	11	FEB	All remaining unit pers RTU from ex-Golden Fleece.	
WAIOURU	12-24	FEB	Aforementioned pers joined Cpl Thompson and his crew on the Imjim Road.	
WAIOURU	27	FEB	Final tidy up of Imjim Road prior to maintenance period.	
	3	MAR	Movement of all machines off the Imjim Road back to the unit compound.	
			All machines given initial wash down prior to commencement of 580 inspections.	
				
			A.R. FRIZZELL	
			Lieutenant	
			Troop Commander	

of (Unit)4 ENGR RES TP.....

for month of MARCH 19.89

AEN7 144

Place	Date	Time	Diary of Events		References to Annexes
			4 ATG Workshops continued with 'X' jobs from 580 inspections. Sufficient work having been done to enable machines to commence on TOD from 3 April 1989. Further work required by 4 ATG Workshops on 456 repairs after final intended TOD on 15 May 1989.		
			D6C 456 to 4 ATG Workshops for track rebuild. Machine will be out of use for sometime. Track inspection by Gough, Gough & Hamer saw track wear as follows:		
				Left (%)	Right (%)
			Links	108	104
			Pins & Bushings (Internal)	96	96
			Bushings (External)	60	63
			Track Shells	85	72
			Idlers	71	71
			Carrier rollers (front)	183	182.5
			Carrier rollers (rear)	179.5	180
			Sprockets	100	120
					
			A.R. FRIZZELL		
			Lieutenant		
			Troop Commander		

UNIT HISTORY SHEET

of (Unit) 4 ENGR RES TP

Page 1 of 1 pages
for month of APRIL 1989

Place	Date	Time	Diary of Events	References to Annexes
Waiouru	3-30	Apr	TOD TO Imjin Rd in conjunction with 25 Const Sqn, dates and job bosses being as follows:	
			3-12 Apr Cpl Thompson	
			8-16 Apr Cpl Tamou and Cpl Kelly	
			17-25 Apr Cpl Thompson	
			21-30 Apr Cpl Kelly and LCpl McMillan	
Waiouru	3-7	Apr	LCpl Teki continued with IRIRANGI Receivers job.	
	19-21	Apr	Access road completed and accepted by the Joyce Associates Clerk of Works.	
			Stormwater pipe excavated laid and back filled with some difficulty, in that the drainlayer had laid the starter pipe in the wrong direction.	
			Job complete except for the landscaping around the building site, will not work on the site till the builders clear the site next summer.	
Linton	5-6	Apr	Tp Comd attended RNZE Corps Conference.	
Waiouru	11	Apr	Placed a conex in Zone 15 for the RNZAF Maverick missile shoot on 13 April. Half a day lost to the missile shoot, having to clear template area.	
Waiouru	18-19	Apr	Assisted the School of Armour in placing new targets for Couzens Range, Zone 11 and 15.	
Linton	27	Apr	Troop visited Linton Camp to attend Maj Begley's farewell luncheon and happy hour at 25 Const Sqn.	
			<i>M. Hall</i> ssgt Por	
			A.R. FRIZZELL	
			Lieutenant	

Second Lieutenant

1. Name

1. ~~1. Name~~

2. Date of Birth

3. Date of Death

4. Place of Birth

5. Place of Death

6. Place of Burial

7. Place of Residence

8. Place of Employment

9. Place of Education

10. Place of Service

11. Place of Death

12. Place of Burial

13. Place of Residence

14. Place of Employment

15. Place of Education

16. Place of Service

17. Place of Death

18. Place of Burial

19. Place of Residence

20. Place of Employment

21. Place of Education

22. Place of Service

23. Place of Death

24. Place of Burial

25. Place of Residence

UNIT HISTORY SHEET

1. Name

2. Date of Birth

3. Date of Death

4. Place of Birth

5. Place of Death

6. Place of Burial

7. Place of Residence

8. Place of Employment

9. Place of Education

10. Place of Service

11. Place of Death

12. Place of Burial

13. Place of Residence

14. Place of Employment

15. Place of Education

16. Place of Service

17. Place of Death

18. Place of Burial

19. Place of Residence

20. Place of Employment

21. Place of Education

22. Place of Service

23. Place of Death

24. Place of Burial

25. Place of Residence

26. Place of Employment

27. Place of Education

28. Place of Service

29. Place of Death

30. Place of Burial

31. Place of Residence

32. Place of Employment

33. Place of Education

34. Place of Service

35. Place of Death

36. Place of Burial

37. Place of Residence

38. Place of Employment

39. Place of Education

40. Place of Service

41. Place of Death

42. Place of Burial

43. Place of Residence

44. Place of Employment

45. Place of Education

46. Place of Service

47. Place of Death

48. Place of Burial

49. Place of Residence

50. Place of Employment

51. Place of Education

52. Place of Service

53. Place of Death

54. Place of Burial

55. Place of Residence

56. Place of Employment

57. Place of Education

58. Place of Service

59. Place of Death

60. Place of Burial

61. Place of Residence

62. Place of Employment

63. Place of Education

64. Place of Service

65. Place of Death

66. Place of Burial

67. Place of Residence

68. Place of Employment

69. Place of Education

70. Place of Service

71. Place of Death

UNIT HISTORY SHEET

Page1..... of2..... pages

of (Unit) 4 RES TP

for month of MAY 1989

Place	Date	Time	Diary of Events	References to Annexes
Waiouru	4 May		Carbuncle Track recon for road upgrade done by LCpl Tek.	
Waiouru	8-17 May		TOD to Injim Road in conjunction with 25 Const Sqn, job bosses being as follows:	
			LCpl MacMillan Stage 1 Laying Base Course	
			Cpl Thomson Stage 2 Lowering floor level in Cut.	
			LCpl Kohiti Stage 3 Laying AP40 to big Culvert.	
Waiouru	11-14 May		Carbuncle Track started. Limited machines because of Injim Road task. Cleaned out run off drains and end of culverts with JCB, run off drains put in with D4E, dug out wet spots between Dam Road and junction to Zone 10.	
Ohakune	17 May		Recon of Turoa ski fields.	
Ohakune	23 May		Went to Turoa to assess work. Weather too rough.	
Ohakune	23 May		Recon of Alabaster Farm.	
Waiouru	22-26 May		TOD Injim Road continue with 25 Const Sqn. Weather breaking up. LCpl MacMillan applied lime stabilization to a 40m section of road. Continued on with laying of base coarse to large culvert. Rolled and graded road.	
Waiouru	26 May		Withdrew from Injim Road. Weather conditions wet.	
Waiouru	29-30 May		Withdrew from Injim Road. Moved all plant to top of Home Valley	

UNIT HISTORY SHEET

4 ENGR RES TP
of (Unit)

Page 1 of 3 pages
for month of June 1989

Place	Date	Time	Diary of Events	References to Annexes
Waiouru	May 29-		Had a heavy snowfall in camp early in the week, so Steyr trg was	
	Jun 1		conducted for 2 days.	
			25 Const Sqn started backloading plant to Linton Camp.	
			Servicing done on unit machines returned from Imjin Road.	
			Carted unserviceable stores from the RSDS compound to the dump to	
			assist 4 Sup Coy in the closing down of the RSDS.	
			Graded the Carbuncle Track and cleaned out the side drains.	
Waiouru	5-9		Worked on the Carbuncle Track, digging out of wet spots and back-	
	June		filling with rock. Also replaced some culverts. Job boss LCpl	
			Teki.	
			A crew from 25 Const Sqn arrived on the 7 Jun 89 and backloaded the	
			two Portacoms from Imjin Rd to 4 Engr Res Tp compound. They	
			backloaded their remaining stores to Linton Camp.	
			Cpl Thomson had a look at the Turoa Skifield task. He decided there	
			was too much snow to commence the job.	
Waiouru	8 Jun		Unit personnel attended the HQ Coy Happy Hour.	
Waiouru	12-16		Work continued on the Carbuncle Track task.	
	Jun		Carted material into Turoa Skifield carparks for four days.	
			Task involved 2 x MB 2028 dump trucks and the Bomag 172. Task	
			completed and machines returned to camp on the 16 Jun 89..	
Waiouru	15 Jun		Tp Comd returned from the JSO Course.	

Place	Date	Time	Diary of Events	References to Annexes
Waiouru	19-23		Work continued on the Carbuncle Track. Started to top course with	
	June		Darbar grit.	
			Conducted a number of minor tasks around camp, namely;	
			a. Offloaded ISO containers for SEME to assist with their move to	
			Trentham.	
			b. Used the JCB to clean out the cattle stops on the Abbassia	
			Camp Road.	
			c. Graded snow off the RF Cadet School parade ground for the OCS	
			Graduation Parade; and	
			d. Moved into the new unit HQ building. Intend to use the old HQ	
			building as the drill store and to demolish the old drill	
			store.	
Waiouru	26-30		All unit personnel took part in navigation training during the week.	
			The training involved the following:	
			a. Formal lessons in the unit area;	
			b. Practical lessons in the ATG training area; and	
			c. A two day exercise in the Karioi State Forest.	

Page 3 of 3 pages
for month of June 1989

[illegible]


Unit	Time	Time	Notes
10-1	10-1	10-1	10-1
10-2	10-2	10-2	10-2
10-3	10-3	10-3	10-3
10-4	10-4	10-4	10-4
10-5	10-5	10-5	10-5
10-6	10-6	10-6	10-6
10-7	10-7	10-7	10-7
10-8	10-8	10-8	10-8
10-9	10-9	10-9	10-9
10-10	10-10	10-10	10-10
10-11	10-11	10-11	10-11
10-12	10-12	10-12	10-12
10-13	10-13	10-13	10-13
10-14	10-14	10-14	10-14
10-15	10-15	10-15	10-15
10-16	10-16	10-16	10-16
10-17	10-17	10-17	10-17
10-18	10-18	10-18	10-18
10-19	10-19	10-19	10-19
10-20	10-20	10-20	10-20
10-21	10-21	10-21	10-21
10-22	10-22	10-22	10-22
10-23	10-23	10-23	10-23
10-24	10-24	10-24	10-24
10-25	10-25	10-25	10-25
10-26	10-26	10-26	10-26
10-27	10-27	10-27	10-27
10-28	10-28	10-28	10-28
10-29	10-29	10-29	10-29
10-30	10-30	10-30	10-30
10-31	10-31	10-31	10-31
10-32	10-32	10-32	10-32
10-33	10-33	10-33	10-33
10-34	10-34	10-34	10-34
10-35	10-35	10-35	10-35
10-36	10-36	10-36	10-36
10-37	10-37	10-37	10-37
10-38	10-38	10-38	10-38
10-39	10-39	10-39	10-39
10-40	10-40	10-40	10-40
10-41	10-41	10-41	10-41
10-42	10-42	10-42	10-42
10-43	10-43	10-43	10-43
10-44	10-44	10-44	10-44
10-45	10-45	10-45	10-45
10-46	10-46	10-46	10-46
10-47	10-47	10-47	10-47
10-48	10-48	10-48	10-48
10-49	10-49	10-49	10-49
10-50	10-50	10-50	10-50
10-51	10-51	10-51	10-51
10-52	10-52	10-52	10-52
10-53	10-53	10-53	10-53
10-54	10-54	10-54	10-54
10-55	10-55	10-55	10-55
10-56	10-56	10-56	10-56
10-57	10-57	10-57	10-57
10-58	10-58	10-58	10-58
10-59	10-59	10-59	10-59
10-60	10-60	10-60	10-60
10-61	10-61	10-61	10-61
10-62	10-62	10-62	10-62
10-63	10-63	10-63	10-63
10-64	10-64	10-64	10-64
10-65	10-65	10-65	10-65
10-66	10-66	10-66	10-66
10-67	10-67	10-67	10-67
10-68	10-68	10-68	10-68
10-69	10-69	10-69	10-69
10-70	10-70	10-70	10-70
10-71	10-71	10-71	10-71
10-72	10-72	10-72	10-72
10-73	10-73	10-73	10-73
10-74	10-74	10-74	10-74
10-75	10-75	10-75	10-75
10-76	10-76	10-76	10-76
10-77	10-77	10-77	10-77
10-78	10-78	10-78	10-78
10-79	10-79	10-79	10-79
10-80	10-80	10-80	10-80
10-81	10-81	10-81	10-81
10-82	10-82	10-82	10-82
10-83	10-83	10-83	10-83
10-84	10-84	10-84	10-84
10-85	10-85	10-85	10-85
10-86	10-86	10-86	10-86
10-87	10-87	10-87	10-87
10-88	10-88	10-88	10-88
10-89	10-89	10-89	10-89
10-90	10-90	10-90	10-90
10-91	10-91	10-91	10-91
10-92	10-92	10-92	10-92
10-93	10-93	10-93	10-93
10-94	10-94	10-94	10-94
10-95	10-95	10-95	10-95
10-96	10-96	10-96	10-96
10-97	10-97	10-97	10-97
10-98	10-98	10-98	10-98
10-99	10-99	10-99	10-99
10-100	10-100	10-100	10-100

UNIT HISTORY SHEET

Unit 10
10-1
10-2
10-3
10-4
10-5
10-6
10-7
10-8
10-9
10-10
10-11
10-12
10-13
10-14
10-15
10-16
10-17
10-18
10-19
10-20
10-21
10-22
10-23
10-24
10-25
10-26
10-27
10-28
10-29
10-30
10-31
10-32
10-33
10-34
10-35
10-36
10-37
10-38
10-39
10-40
10-41
10-42
10-43
10-44
10-45
10-46
10-47
10-48
10-49
10-50
10-51
10-52
10-53
10-54
10-55
10-56
10-57
10-58
10-59
10-60
10-61
10-62
10-63
10-64
10-65
10-66
10-67
10-68
10-69
10-70
10-71
10-72
10-73
10-74
10-75
10-76
10-77
10-78
10-79
10-80
10-81
10-82
10-83
10-84
10-85
10-86
10-87
10-88
10-89
10-90
10-91
10-92
10-93
10-94
10-95
10-96
10-97
10-98
10-99
10-100

UNIT HISTORY SHEET

of (Unit) ⁴ ENGR RES TPPage 1 of 1 pagesfor month of JULY 1989

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	3-9		1. Carbuncle Track upgrade continues. LCpl Teki Job Boss. Approx	
	Jul		2.5 km of track has had 50 mm of Darba placed on it. Haul Road from	
			Darba Pit to Carbuncle had minor work done on it.	
			2. Reposition Rugby Posts on Rugby Fields for HQ Coy ATG.	
			3. Trench put through 900 m mound on Old Class Range.	
WAIOURU	10-14		1. Carbuncle Track upgrade continues. Spr Blackler I.C.	
	Jul		2000 m of road has been top coursed with Darba grit.	
			2. Repair Rugby Club entrance.	
WAIOURU	17-21		1. Carbuncle Track task still ongoing.	
			2. Reposition large rock for SEME to put a plaque on. Outside	
			SEME Schools.	
WAIOURU	24-31		1. 900 m Old Class Range to wet to work. Machines stuck.	
	Jul			
WAIOURU	24-31		Carbuncle Track ongoing. Wet spots to remove. Road to wet to work.	
	Jul		Carting metal from No 1 Quarry and stockpile in Engr Compound.	
				
			R.J. ALEXANDER	
			Staff Sergeant	
			P.R.A.	
			Supervisor	

MILL HISTORY SHEET

DISCUSSION SHEET

UNIT HISTORY SHEET

of (Unit)

Page of pages

for month of 19....

[illegible]

UNIT HISTORY SHEET

Page 1 of 2 pages

of (Unit) 4..ENGR..RES..TP.....

for month of AUGUST 1989

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	1-4		1. Carbuncle Track digging out wet spots and carting crushed rock.	
	Aug		2. D8H to Dara Pit LCpl Clarke IC.	
			3. Kubota Tractor to Pony Club for water reticulation task for Capt Tomlin. Spr Steele IC.	
WAIOURU	7-11		1. Carbuncle Track upgrade. Wet spots to be dug out.	
	Aug		2. Old Class Range. 900 m mound to wet to work. 600 m range graded and shaped. Awaiting fine weather to place top soil to complete.	
			3. D8H stripping overburden to enlarge pit and provide proper drainage.	
WAIOURU	14-18		1. Carbuncle Track all wet spots now removed. Carting Darba to stockpile on road also spreading Darba onroad.	
	Aug		2. Task for Navy at Irirangi Receivers. Carting building Debris to rubbish dump.	
WAIOURU	21-25		1. Block leave period.	
	Aug		2. Carbuncle Track upgrade laying, grading and compaction of Darba.	
			3. Darba Pit development continues with D8H.	
WAIOURU	28-31		1. Carbuncle Track upgrade continues. Spreading more Darba Grit. Weather cracked up had to stop work.	
	Aug		2. Load out 2 x 2 man Hut from Engr Compound to behind mow Nursery.	

Diary of Events

[illegible]

UNIT HISTORY SHEET

of (Unit) 4 ENGR RES TP

Page 1 of 1 pages

for month of September 1989

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	4-8	SEP	Unit on light manning with pers on leave and taking part in the Corps Rugby Tournament. Some servicing of machines undertaken and minor tasks around camp.	
WAIOURU	11-15	SEP	1. All the units truck tyres replaced. 2. DHA 500 serviced and prepared for the upcoming works season. 3. D4e to NO 1 Quarry to provide an access track from the top bench onto the top of the quarry for the D8h to start stripping the overburden. 4. Spr Paynter and Steele attached to a 25 Const Sqn TOD undertaking maintenance on the stretch of road between the top of the Home Valley and the Moawhango River Ford.	
WAIOURU	18-22	SEP	1. 3000 m ³ of overburden removed from the No 1 Quarry with 2 x D4e and the D8h, progress slow due to very weak soil, plenty of recovery practice! 2. Carbuncle track worked for two days only, due to unit members taking part in a 50 man guard and live firing in the zones. 3. Aforementioned pers continue with 25 Const Sqn TOD.	
WAIOURU	25-29	SEP	1. Continued to strip overburden at the No 1 Quarry. 2. Finished laying darba grit on Carbuncle Track, task complete except for a final grade and roll. 3. Pers continued with 25 Const Sqn TOD on the start of the Argo Rd to the Moawhango Ford.	
			A.R. FRIZZELL Lieutenant Troop Commander	

Date: _____

Unit: _____

Page: _____

of _____

1. The first of the four units was the 1st unit, which was composed of the 1st, 2nd, 3rd, and 4th platoons of the 1st Battalion, 1st Infantry Division. This unit was the first to be organized and was the first to be deployed to the front lines.

2. The second of the four units was the 2nd unit, which was composed of the 5th, 6th, 7th, and 8th platoons of the 1st Battalion, 1st Infantry Division. This unit was the second to be organized and was the second to be deployed to the front lines.

3. The third of the four units was the 3rd unit, which was composed of the 9th, 10th, 11th, and 12th platoons of the 1st Battalion, 1st Infantry Division. This unit was the third to be organized and was the third to be deployed to the front lines.

4. The fourth of the four units was the 4th unit, which was composed of the 13th, 14th, 15th, and 16th platoons of the 1st Battalion, 1st Infantry Division. This unit was the fourth to be organized and was the fourth to be deployed to the front lines.

5. The fifth of the four units was the 5th unit, which was composed of the 17th, 18th, 19th, and 20th platoons of the 1st Battalion, 1st Infantry Division. This unit was the fifth to be organized and was the fifth to be deployed to the front lines.

6. The sixth of the four units was the 6th unit, which was composed of the 21st, 22nd, 23rd, and 24th platoons of the 1st Battalion, 1st Infantry Division. This unit was the sixth to be organized and was the sixth to be deployed to the front lines.

7. The seventh of the four units was the 7th unit, which was composed of the 25th, 26th, 27th, and 28th platoons of the 1st Battalion, 1st Infantry Division. This unit was the seventh to be organized and was the seventh to be deployed to the front lines.

8. The eighth of the four units was the 8th unit, which was composed of the 29th, 30th, 31st, and 32nd platoons of the 1st Battalion, 1st Infantry Division. This unit was the eighth to be organized and was the eighth to be deployed to the front lines.

UNIT HISTORY SHEET

of (Unit) _____

Date of Issue: _____

of (Unit) _____

Date of Issue: _____

of (Unit) _____

Date of Issue: _____

Date of Issue: _____

Unit	Date	Page	of
1st Unit	11-12-52	256	1
2nd Unit	11-12-52	256	2
3rd Unit	11-12-52	256	3
4th Unit	11-12-52	256	4
5th Unit	11-12-52	256	5
6th Unit	11-12-52	256	6
7th Unit	11-12-52	256	7
8th Unit	11-12-52	256	8
9th Unit	11-12-52	256	9
10th Unit	11-12-52	256	10
11th Unit	11-12-52	256	11
12th Unit	11-12-52	256	12
13th Unit	11-12-52	256	13
14th Unit	11-12-52	256	14
15th Unit	11-12-52	256	15
16th Unit	11-12-52	256	16
17th Unit	11-12-52	256	17
18th Unit	11-12-52	256	18
19th Unit	11-12-52	256	19
20th Unit	11-12-52	256	20
21st Unit	11-12-52	256	21
22nd Unit	11-12-52	256	22
23rd Unit	11-12-52	256	23
24th Unit	11-12-52	256	24
25th Unit	11-12-52	256	25
26th Unit	11-12-52	256	26
27th Unit	11-12-52	256	27
28th Unit	11-12-52	256	28
29th Unit	11-12-52	256	29
30th Unit	11-12-52	256	30
31st Unit	11-12-52	256	31
32nd Unit	11-12-52	256	32

UNIT HISTORY SHEET

of (Unit) 4 ENGR RES TOP

Page 1 of 2 pages

for month of October 1989

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	2-6	OCT	1. First TOD for the continuation of the Imjin Rd task. Cpl Thomson, IC of the task with two unit pers the remainder of the TOD from 25 Const Sqn.	
			2. LCpl Clarke and Spr Murray drilling in No 1 Quarry to provide rock for the Imjin Rd task. Stripping of overburden in No 1 Quarry continues, progress is slow due to very weak soil conditions.	
WAIOURU	9-13	OCT	1. Unit pers involved with 25 Const Sqn, continued with the Imjin Rd task.	
			2. All drill stores moved out of the old drill store building, with the old 'Skyline Garage' HQ building now being used as the drill store. The old drill store building has been demolished.	
			3. A number of unit pers took part in a 50 man guard on the 10 Oct 89.	
			4. 13 Oct 89 celebration of Sappers Day. Troop went to Palmerston North for a closely contested match of indoor cricket, followed by a Hangi at 25 Const Sqn.	
WAIOURU	16-20	OCT	1. Pers continued with 25 Const Sqn on the Imjin Rd.	
			2. A number of minor tasks undertaken around camp due to inclement weather.	
			a. An old concrete bunker to the south of Terendak Barracks was demolished and carted away.	
			b. Two old concrete slabs on the eastern side of the TF Coy pde gnd were demolished and carted away.	
			c. An old derelict garage at the rear of the camp hospital has been demolished and carted away.	

[illegible]

UNIT HISTORY SHEET

of (Unit)

Diary of Events

Page of pages
for month of 19.....

for month of

References to Annexes

Place

Date _____

Time

UNIT HISTORY SHEET

Page 1 of 2 pages

of (Unit) 4 ENGR RES TP

for month of November 1989

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	30 Oct		1. Carted approximately 900 m ³ of material from Lawrence Range to	
	3 Nov		the bottom of Hospital Hill. Material is being used to bury and	
			landscape the bottom of the hill which is covered with Pinus	
			Contorta stumps and logs.	
			2. Shaped and put in side drains on the track at Alabaster's Farm.	
			Track is about 15 km south of the Tangawai Junction and is often	
			used by Tac School.	
			3. Pegged out the Softball Diamond task on Patterson Field. Task	
			involves the removal of organic material from a 160 m ² area,	
			backfilling to 150 mm of final level with daba grit, pouring a	
			concrete mowing strip, laying geotextile matting and bringing up to	
			final level with limestone brought in from Te Kuiti.	
WAIOURU	6-10		1. 600 m ³ of material carted from Lawrence Range to Hospital	
	Nov		Hill. Remainder of ranges cleared of loose material by the D8N in	
			preparation for drilling.	
			2. Completed 200 m of the Alabaster Farm track, carting daba grit	
			from Waiouru pit.	
WAIOURU	13-17		1. Task at Alabaster Farm requires another 40 m of track to be	
	Nov		metalled to complete this task.	
			2. Completed 20% of the excavations on the Softball Diamond task.	
			Boxing 30% completed.	
WAIOURU	20-24		1. Alabaster Farm task requires 10 m ³ of Daba grit and a final	
	Nov		roll and grade to complete. Two days lost to the weather.	
			2. 800 m ³ carted out of the Lawrence Range onto Hospital Hill.	
			3. 50% of the excavations completed on the Softball Diamond task.	
WAIOURU	27 Nov		1. Alabaster Farm task completed. All machinery RTU.	

OIL HISTORY SHEET

UNIT HISTORY SHEET

of (Unit)

Page of pages

for month of 19....

[illegible]

of (Unit) 4 ENGR RES TP

Page1..... of1..... pages

for month of December 1989AFNZ 144


[illegible]

UNIT HISTORY SHEET

Page 1 of 1 pages

of (Unit) 4 ENGR RES TP

for month of JANUARY 1990

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	8-12		1. Ran up all machines after Christmas leave period.	
	Jan		2. Completed the earthworks at the softball diamond task.	
			3. Moved plant on to the Lawrence Range task.	
WAIOURU	15-24		1. Cpl Thomson and LCpl Clarke working with 25 Const Sqn on Imjin Rd TOD.	
	Jan		2. Carted approx 3500 m ³ out of Lawrence Range on to Hospital Hill. Used a combination of our own loaders and dump trucks and 25 Const Sqn TS8's.	
WAIOURU	25 Jan		1. Spr C.C. Blackler released from service at own request.	
			NOTE: Three MD717's received during this month:	
			a. Spr C.H. Steele,	
			b. Spr D.M. Paynter, and	
			c. Spr A.H. MacMillan.	
			By the time these three are released, LCpl Clarke and Spr O'Connor are posted the unit will be left with a strength of 1 x Offr and 11 x OR's (mid April).	
				
			A.R. FRIZZELL	
			Lieutenant	
			Troop Commander	

UNIT HISTORY SHEET

UNIT HISTORY SHEET

of (Unit) 4 ENGR RES TP

Page 1 of 2 pages

for month of FEBRUARY 1990

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	29 Jan		1. Carted approx 1500 m ³ off the Lawerence Range task onto	
	7 Feb		Hospital Hill.	
			2. Cpl Thomson and LCpl Clarke on TOD with 25 Const Sqn on Imjin	
			Rd, for the entire month.	
			3. Conducted maintenance on Home Valley Rd. Digging out wet spots,	
			backfilling with blast rock, spreading Daba Grit running course where	
			required and graded entire road.	
			4. Graded a track at Waiouru Station for use by Tac School.	
			5. Carted refuse from SAS target installation in Zone 1.	
			6. Graded the Mad Mile from camp to the magazines.	
WAIOURU	12-21		1. Entire TOD hampered by fairly consistant rain.	
	Feb		2. Approx 1000 m ³ of topsoil carted from Lawerence Range to the	
			troop compound. (Topsoil from the two eastern most bunds, which	
			cannot be used as ranges.) Only 200 m ³ take off the ranges	
			themselves.	
			3. Graded the length of Carbuncle track, unfortunately could not be	
			rolled as both rollers in Wksp.	
			4. Cleared the rubbish off the dml range at Engineer Hill.	
WAIOURU	23 Jan		1. LCpl Homer, Spr Travers and Spr Waitere left for Ex-Tasman	
			Exchange.	
WAIOURU	26 Jan		1. Adjusting and developing drainage on Lawerence Range.	
	2 Mar		2. Carted blast rock to the culvert to be replaced on Carbuncle	
			Track.	

[illegible]

Page of pages

for month of 19.....

References to Annexes

[illegible]

UNIT HISTORY SHEET

of (Unit) 4 ENGR RES TP

Page1..... of2..... pages

for month ofMARCH..... 1990

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU - TURANGI	5-7	MAR	1. Entire unit spent three days adventurous training in the form of white water canoeing, training was conducted on Lake Moawhango, Lake Taupo and finally paddling the Tongariro River to the Turangi Bridge.	
			Training was conducted by WO2 Astwood of the PT Wing and the training proved testing to all involved. A number of potential submariners have been identified if they should ever be required!	
WAIOURU	8-9	MAR	The unit observed Waitangi and Wellington Anniversary Days as they had been worked on previous TOD's.	
WAIOURU	12-16	MAR	1. Cpl Thomson and LCpl Clarke working with 25 Const Sqn on Imjin Rd.	
			2. This week was predominantly wet, as such no work done on Lawerence Range task.	
			3. Two culverts extended and cleaned out on Home Valley Rd as scouring was starting to 'eat away' at the pavement.	
			4. Side drains cleaned out and shoulders re-established on the Home Valley Rd.	
			5. The old Telephone Exchange was stripped out of Camp HQ and disposed of at the dump.	
WAIOURU	19-28	MAR	1. Eastern most range at Lawerence Range to final level.	
			2. Reconstructed the top 500 m of Deacons Rd (Carbuncle Track to Imjin Camp) as it had fallen apart. The remainder of the road had previously been upgraded by 25 Const Sqn.	
			3. Layed Darba and levelled QA Sqn Tank Park.	
			4. Erected a tower in Zone 1 for the SAS.	
			5. Re-aligned the side drains on Burrridge Estate Road.	

[illegible]

UNIT HISTORY SHEET

of (Unit)

for month of 19....

[illegible]

of (Unit) 4 ENGR RES TP

for month ofAPRIL..... 1990

AFNZ 144

UNIT HISTORY SHEET

of (Unit) 4 ENGR RES TP

Page 1 of 1 pages
for month of MAY 1990

[illegible]


MATH HISTORY SHEET

UNIT HISTORY SHEET

of (Unit) 4 ENGR RES TP

Page 1 of 1 pages

for month of JUNE 1990

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	1		1. Return all plant from Paradise Valley and start unit maintenance period.	
WAIOURU	5		1. Unit stood down for Queens Birthday.	
WAIOURU	6-8		1. Clean up machines for Wksp Inspections. Carried out all 579 checks on unit plant and vehicles.	
			2. Did all 'A' jobs on plant.	
WAIOURU	11-15		1. All unit veh and plant to Waiouru Wksps for inspection.	
			2. Paint those unit veh that needed painting and repair faults recorded by Wksp.	
WAIOURU	18-22		1. Home Valley Road maintenance. Task involves grading and laying of AP40.	
			2. Tasked by PT Wing on new Concourse. Dig out and lay Dabba grit on take off and landing areas.	
WAIOURU	25-29		1. Home Valley Road maintenance to continue.	
				
			R.J. ALEXANDER	
			Staff Sergeant	


[illegible]

UNIT HISTORY SHEET

of (Unit) 4 ENGR RES TP

Page1..... of1..... pages

for month of JULY 1990

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	2-6		1. Move plant to Paradise Valley Road. Upgrade road and lay AP40.	
WAIOURU	9-12		1. Continue Paradise Valley Road upgrade and finished to State Highway.	
WAIOURU	13		1. Weapon training for Annual Shoot.	
WAIOURU	9-16		1. Annual Shoot carried out over this period.	
			2. Upgrade Mad Mile Road to Ammo area.	
			3. Improve drainage on Old Class Range.	
WAIOURU	23-27		1. Move plant to Helwan Camp. Put hardstand down by new buildings.	
	30-31		Blast rock carted from Burma Quarry.	
WAIOURU	24		1. Troop Commander had accident. Collapsed Lung, four broken ribs and fracture of shoulder blade. Presently on sick leave.	
				
			R.J. ALEXANDER	
			Staff Sergeant	
			PRA Supervisor	

17987A-10,000/6/84MK

UNIT HISTORY SHEET

of (Unit) 4 Engr Res Tp

Page1..... of2..... pages

for month of August 1990

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	30 Jul		1. Uplifted a transporter on loan from 25 Const Sqn.	
			2. Started to lay a hardstanding around some of the new buildings at Helwan Camp.	
			3. Started on grading the shoulders and drains on the Access 17 Road.	
	6 Aug		1. Carted in blast rock from the Burma Road Quarry for the Helwan	
	10 Aug		Camp task.	
			2. Continued with the grading task on the Access 17 Road.	
			3. LCpl Teki posted to the RRF Engr Sqn.	
	13-17 Aug		1. Completed the task at Access 17.	
			2. Commenced developing a handstanding area behind the new Central 'Q' building. Task involved the excavation of wet organic material and the carting in of 'darba grit'.	
			3. Helwan hardstanding task placed on hold due to the urgency to complete the Central 'Q' task.	
	20-24 Aug		1. Continued throughout the week on the Central 'Q' task; complete except for a final roll.	
			2. Undertook servicing of a number of unit machines (D6c, 130a, 920 and 966c).	
	27-31 Aug		1. Unable to continue at Helwan Camp, awaiting the repair of a burst water pipe.	

UNIT HISTORY SHEET

Page1..... of2..... pages

of (Unit) ..4 ENGR RES TP....

for month of ..SEPTEMBER.... 19.90

Place	Date	Time	Diary of Events	References to Annexes
WAIOURU	3-7	SEP	1. More work done on laying, compacting and grading of AP40.	
HELWAN CAMP			2. Extended Culvert on ring road. Pat Sump in Middle Island.	
			3. Machine Maintenance BW 1720, Belly plates Cat D6C. Routine maintenance on unit trucks.	
			4. Pick up S500 Grader from 25 ESS Linton Camp.	
WAIOURU	10-14	SEP	1. Helped 1 SAS GP to set up targets in Zone 1.	
			2. Fix Bridge approaches in Zone 16.	
			3. Spr Travers and Allingham Unimog Course 25ESS.	
WAIOURU	17-21	SEP	1. Burridge Estate Road involved relocating the water tables, shape and grade and laying AP40 Running Course.	
			2. Topsoil layed over Area of Grass at Helwan Camp. Grass cut up on Exercise "CROSS BELT".	
			3. Return of SME Mack Truck and picked up two Macks from 25 ESS Linton Camp.	
			4. Hut moved on Golf Course.	
			5. Moved Targets for School of Infantry.	
			6. RFL all present passed.	
WAIOURU	24-28	SEP	1. Burridge Estate Road cleaned Culvert Inlets and Outlets.	
			2. Paradise Valley Road repaired wet spots from Shepards Hut to Edinborough Castle. Constructed Jee drains from lake Moawhango to Shepards Hut.	

of (Unit) 4 Engr Res Tp

Page 1 of 1 pages
for month of october 1990

AFNZ 144

of (Unit) 4 Engr Res Tp.....

Page 1 of 1 pages

for month of November 1990AFNZ 144

of (Unit) 4 Engr Res Tp.....for month of December 1990AFNZ 144

17987A-10,000/6/84MK



